



MONTHLY PROGRESS REPORT

PCHS REBUILD - FIRST PHASE

Platte County School District



Demolition of Existing Baseball Field

6/9/21

PROJECT STATUS

This Month's Activity 5-10 to 6-9-21:

- Site Clearing - Tree Grinding, Debris and Temporary Classroom Removal
- Demo - Ball Field & Concessions
- NNCP Job Mobilization & Trailer Setup
- Electric - HS and Siegrist Primary work
- Sanitary Sewer Install
- Grading



Sanitary Sewer Line Underway

UPCOMING

Upcoming Month's Activity 6-9 to 7-9-21:

- Grading - Basement Excavation,
- Grading - Baseball Field
- Sanitary and Storm Sewer Install
- Electric - Remove Power Lines
- Concrete Foundations & Walls



May 20th



June 9th



Demolition Debris Removal



Safety Signs and Fencing Underway



Transformer relocated to East Side of Building



Temporary Classroom Removal