2025 Bond Project Design

November 2024





POTENTIAL PROJECTS



PHASE 2 OF PCHS REBUILD



PLATTE PURCHASE SITE AMENITIES



IMPROVEMENTS TO BARRY AND PATHFINDER




COMPASS PARKING EXPANSION

Compass Parking Expansion

- » Increase parking from 114 to 202 total stalls
- » Improve traffic flow for arrival and dismissal





Improvements to Barry/Pathfinder

IMPROVEMENTS

IMPROVEMENTS TO BARRY AND PATHFINDER

- » New Playground At Pathfinder Site (2025 Bond)
- » Remodel Existing Playground (Summer 2026/Capital Outlay)











KOMPAN

Platte Purchase Site Amenities


 Construction of concession, restroom, and storage for Platte Purchase Activities Complex











11.14.2024

Pirate Athletic Complex / Field Building Platte Purchase Middle School








PCHS REBUILD PHASE TWO

- » Facility Design (115,000 SF)
 - Two-story classroom wing (50 classrooms including FACS, marketing, business, PLTW engineering + standard)
 - Media Center
 - Performing Arts wing (expanded art, band, and vocal rooms, black box theater, and public-facing auditorium entry)
 - Administrative areas and secured entry
 - Additional parking, Pirate Stadium concessions/restrooms
 - Improvements to vehicular and pedestrian traffic






































Phase Two Logistics

- » April-May
 - PCHS staff begins packing rooms for relocation of rooms
 - Boxes will be provided
 - All classrooms will be moved during the week of May 26th
- » June
 - Demo begins of south classrooms, administration area, band, and vocal
- **»** August 2025 December 2026
 - PCHS operates out of Phase one, North end of PCHS, and Paxton
- » January 2027 (Winter Break Move)
 - Move into Phase two of PCHS
- **»** January 2027 August 2027
 - Demo North end of PCHS and construct new parking lot, Pirate Stadium concessions/restrooms and entryway



PHASE 2 OF PCHS REBUILD

THANK 100

